

# **Davy Jones 1**

## **Statement for Removing the Inverted Blind/Shear Rams in the DJ1 TA Stackup**

28-July-2014

We are proposing to not install the inverted blind/shear rams in the following stackup drawings for the Davy Jones # 1 Temporary Abandonment (DJ1 TA):

- DJ-CO-DG-0007
- DJ-CO-DG-0019
- DJ-CO-DG-0009

The inverted blind/shear rams are installed for pressure testing the wireline pressure control equipment (WLPCE) if it is rigged up on top of the BOP. Since we don't plan to rig-up WLPCE directly on the 25K BOP, we don't need to install the inverted blind/shear rams.

The removal of the inverted blind/shear rams will not affect the accumulator calculations or the BOP control system drawings currently approved by the BSEE.