

WEEKLY RIG REPORT
OCS-G-8718, WELL NO. 1
SOUTH TIMBALIER BLOCK 47



01/20/88 DEPTH TO DATE: 4186 8/8 EST BCP COST
8/8 EST ACP COST
8/8 TOT EST COST

01/19/88: PBDT 4186' MW 10.8# WIH open ended to 9000' & LD pipe to 4497'. Pumped 325 sxs C1"H" neat. Spotted f/4497-4071'. POOH. LD drill pipe. RU to 20" x 13-3/8" annulus & tstd to 250 psi. WIH w/5" rental pipe & LD same. WIH & tagged top of cmt plug at 4090'. Applied 15,000# of string wt & 5000 psi of pump press. LD DP.

01/21/88 DEPTH TO DATE: 255 8/8 EST BCP COST
8/8 EST ACP COST
8/8 TOT EST COST

01/20/88: PBDT 225' LD drill pipe to 405'. Set cmt plug f/405-255' w/125 sxs C1"H" cmt. POOH. MU csg ctr. WIH to 197' RKB or 42' below mud line. Cut csg. ND BOPs. ND 13-3/8" 5m x 20" csg head. RU csg spear & atpmt to pull same. POOH. Changed knives. TIH & cut. POOH. Attpmt to pull 13-3/8". Failed. Cut 20" wellhead off. Pulled up w/spear in 13-3/8" & 20" pulled free. LD 20" & 13-3/8".

01/22/88 DEPTH TO DATE: 8/8 EST BCP COST
8/8 EST ACP COST
8/8 TOT EST COST

01/21/88: LD 20" & 13-3/8" csg. Cut 30" drive pipe at 190', 35' BML. LD 30" drive pipe. Jacked rig down. Broke suction & cleared loc.
--- FINAL REPORT ---

NOTED - SAUCIER
BEST AVAILABLE COPY